

**CITY OF PLANTATION/
 OLD PLANTATION WATER
 CONTROL DISTRICT
 PRIVATE STORM WATER MANAGEMENT SYSTEM
 INSPECTION REPORT AND CERTIFICATION**

CITY ENGINEERING PERMIT NO: _____ ISSUE DATE: _____
 OPWCD PERMIT NO. _____ ISSUE DATE _____
 PROJECT NAME: _____
 PROJECT ADDRESS: _____
 RESPONSIBLE MAINTENANCE ENTITY: _____
 CONTACT PERSON: _____ E-MAIL: _____
 PHONE: _____ FAX: _____
 MAILING ADDRESS: _____

THIS IS TO CERTIFY THAT ON _____ I OR INDIVIDUAL(S) UNDER MY DIRECT SUPERVISION PERFORMED AN INSPECTION OF THE REFERENCED SURFACE WATER MANAGEMENT SYSTEM (SYSTEM) AND FURTHER CERTIFY TO THE FOLLOWING:

1. INLETS, MANHOLES, CONTROL STRUCTURES, PIPES, GRATES, MANHOLE COVERS, OUTFALLS, DETENTION/RETENTION PONDS, SWALES AND ANY OTHER COMPONENT OF THE SYSTEM HAVE BEEN INSPECTED VISUALLY OR THROUGH TELEVIDEO.
2. THE SYSTEM IS SUBSTANTIALLY FREE OF DEBRIS, MUD, SILT, CONTAMINANTS, ETC. "SUBSTANTIALLY FREE" IS DEFINED TO MEAN NO LESS THAN 95% OF A PIPE INSIDE DIAMETER SUMP DEPTH, RETENTION/DETENTION POND OR SWALE IS FREE OF DEBRIS, MUD, SILT, CONTAMINANTS, ETC.
3. PAVEMENT SURFACES ARE IN CONFORMANCE WITH THE PERMITTED DESIGN AS TO LINE AND GRADE AND NO DAMAGE TO PAVEMENT SURFACES WERE IDENTIFIED ATTRIBUTABLE TO A DEFECT OR FAILURE IN THE SYSTEM.
4. DETENTION/RETENTION POND AND SWALE SLOPE AND GRADE ARE IN CONFORMANCE WITH THE PERMITTED AS-BUILT CONDITION.
5. HEADWALLS ARE IN GOOD ORDER AND THERE ARE NO DAMAGED GRATES OR MANHOLE COVERS.
6. WEIRS AND BAFFLES ARE IN PLACE AND FUNCTIONING IN CONFORMANCE WITH THE PERMITTED AS-BUILT CONDITION.
7. THE SYSTEM HAS NOT BEEN MODIFIED OR ALTERED, EXCEPT AS DISCLOSED BELOW.
8. A BRIEF SUMMARY OF LANDSCAPING OBSERVED OVER DRAINAGE PIPES OR STRUCTURES IS PROVIDED BELOW.

LIST MODIFICATIONS, ALTERATIONS OR OBSERVED LANDSCAPING OVER PIPES/STRUCUTRES (attach additional pages as necessary):

NAME (please print) _____

 COMPANY NAME _____

 COMPANY ADDRESS _____

 CITY, STATE, ZIP CODE _____

 TELEPHONE NUMBER _____

SIGNATURE OF PROFESSIONAL ENGINEER _____

 FLORIDA REGISTRATION NUMBER _____

 DATE _____
 (Affix Seal)

SUBMIT WITHIN 30 DAYS OF INSPECTION OF THE SYSTEM ONE (1) SIGNED AND SEALED ORIGINAL OF THIS REPORT AND CERTIFICATION WITH A CHECK IN THE AMOUNT OF \$175.00 MADE PAYABLE TO THE CITY OF PLANTATION TO:

CITY OF PLANTATION
 ENGINEERING DEPARTMENT
 400 NW 73RD AVENUE
 PLANTATION, FL 33317

SUBMIT WITHIN 30 DAYS OF INSPECTION OF THE SYSTEM ONE (1) SIGNED AND SEALED ORIGINAL OF THIS REPORT AND CERTIFICATION ONLY TO:

OLD PLANTATION WATER CONTROL DISTRICT
 8800 N. NEW RIVER CANAL ROAD
 PLANTATION, FL 33324